TEST REPORT ON INSULATION RESISTANCE LEVEL AND DIELECTRIC STRENGTH



Page 1 of 1

Effective Date :
02 May 2024

ISO 9001:2015
ISO 45001:2018

Form No. **T02/00**

Project	
Location	
Equipment Name	
Equipment Ref. No.	
Rated Voltage (Volts)	Operating Frequency (Hertz)
Rated Current (Ampere)	Rated Short Circuit (Ampere)

			Γ			
INSULATION RESISTANCE LEVEL TEST AT 500V DC (Req'd > 1 Mohm)		DIELECTRICS STRENGTH TEST AT 2kV FOR 60 sec (Req'd < 30 mA)				
Between Phases	Mohm		Between	Leakage Current	Results (please tick)	
	Before 2kV Test	After 2kV Test	Phases	(mA)	Passed	Failed
L1 & E			L1&L2L3NE shorted			
L2 & E			L2&L1L3NE shorted			
L3 & E			L3&L1L2NE shorted			
N & E			N&L1L2L3E shorted			
L1 & N						
L2 & N			Tested By	:		
L3 & N				(Name / Signatu	ire / Date)	
L1 & L2			Witnessed By	:	/D / `	
L2 & L3				(Name / Signatu	ire / Date)	
L3 & L1		Brise				